

Site Visit Report

RECEIVED



100 Grove Street
Worcester, MA 01605

T:(508)856-0321

F:(508)856-0357

www.gravesengineering.com

FEB - 7 2017

PLANNING BOARD
GRAFTON, MA

Date: February 1, 2017
Client: Grafton Planning Board
Project: Gristmill Village
Contractor: DiPilato Construction Co, Inc.
Contractor Contact: Nick DiPilato

Prepared By: Michael Wilkinson
Arrived on site: 1:20 PM
Left site: 2:40 PM
Site Conditions: Snow/Ice
Weather: 26° Partly Cloudy

Transmitted by:

- Mail
 Hand
 Fax

- E-mail
 Other:

Comments:

GEI was on site to witness drainage installation on Millstone Drive as part of the Gristmill Village subdivision. Upon arrival, I met with Nick DiPilato to review the work. Today, the following was observed:

The following drainage structures have been set and backfilled:

- Catch Basins: CB-1, 2, 4
- Drain Manholes: DMH-1, 2

Structures were installed on a bedding of crushed stone and kent seal was installed between sections. The structures were being backfilled with the previously excavated soil (larger rocks and boulders found within the soil were sorted out before backfilling) and compacted using a vibratory plate compactor. Mr. DiPilato is planning to install the catch basins for the site first before installing any pipe or the remaining manholes.

Sewer and water utilities have also been installed on Millstone Drive.

The work observed appeared to be consistent with the approved plans.

Action to be Taken:

Grafton Planning Board will be notified of this site visit by way of this report.

cc: Grafton Engineering Dept.
DiPilato Construction Co., Inc.

Photos:

The following photos were taken during today's site visit:



Photo 1: Installed and backfilled CB-1, 2, and DMH-1 on Millstone Drive.



Photo 2: Installation of CB-4.