

Site Visit Report

RECEIVED



FEB 28 2017

100 Grove Street
Worcester, MA 01605
T:(508)856-0321
F:(508)856-0357

www.gravesengineering.com

PLANNING BOARD
GRAFTON, MA

Date: February 15, 2017
Client: Grafton Planning Board
Project: Gristmill Village
Contractor: DiPilato Construction Co, Inc.
Contractor Contact: Nick DiPilato

Prepared By: Michael Wilkinson
Arrived on site: 1:30 PM
Left site: 2:15 PM
Site Conditions: Snow/Mud
Weather: 40° Cloudy

Transmitted by:

- Mail
 Hand
 Fax

- E-mail
 Other:

Comments:

GEI was on site to witness drainage installation on Millstone Drive as part of the Gristmill Village subdivision. Upon arrival, I met with Nick DiPilato to review the work. Today, the following was observed:

The following drainage pipe has been set and backfilled:

- ±75' of 12" RCP from DMH-8 toward DMH-7.

Pipes were bedded on crushed stone set to line and grade with a laser. Pipe joints were sealed with rubber gaskets. The pipe was then backfilled with crushed stone up to the springline and then the stone was chinked up against the pipe. Sorted trench spoil was used for the remaining backfill and was being compacted by a vibratory plate compactor. DiPilato was backfilling pipe as it was being laid.

The work observed appeared to be consistent with the approved plans.

Action to be Taken:

Grafton Planning Board will be notified of this site visit by way of this report.

cc: Grafton Engineering Dept.
DiPilato Construction Co., Inc.

Photos:

The following photos were taken during today's site visit:



Photo 1: Open drainage pipe trench with installed bed of crushed stone.