



DiPilato Construction Company

May 11, 2016

Steve Venincasa
Casa Builders
P O Box 1205
Westborough, MA 01581

RE: Gristmill Village, Grafton, MA
Construction Schedule

Scope of Work – June 13th, 2016 to June 28th, 2016

1. Mobilization
2. Installation of silt fence/hay bales
3. Cut and remove trees and stumps
4. Build detention pond

Scope of Work – June 29th, 2016 to July 14th, 2016

1. Strip loam/stockpile
2. Cut site to sub-grade

Scope of Work: Off-site – July 15th, 2016 to August 4th 2016

1. Installation of off-site sewer, water, drainage and related work (while school out of session)

Scope of Work: On-site - August 5th, 2016 to September 7th, 2016

1. Installation of on-site sewer, water, drainage and related work.

Scope of Work – September 8th, 2016

1. Installation of electric, telephone, cable and gas line road crossings.

Scope of Work – September 9th, 2016 to September 13th, 2016

1. Installation of roadway gravel and sidewalk gravel.

Scope of Work – September 14th, 2016 to September 21st, 2016

1. Installation of asphalt binder on subdivision roadways.
2. Trench excavation and backfill for electric, telephone, cable and gas lines

Scope of Work – September 22nd, 2016 to October 7th, 2016

1. Installation of granite curb
2. Fine grade sidewalks
3. Pour concrete sidewalks
4. Install screened loam and hydro-seed entire site.

Thank you,

Nicholas A. DiPilato Jr.

Nicholas A. DiPilato Jr.

Foreman/Estimator

508-922-1811

DiPilato Construction Company

nick@dipilatoconstruction.com